

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

ELECTROLYSER			
Location: Nauru		Date:	25-Sep-05
Check Performed	H'Book Reference	Requirement	Action
Gas Analyser			
1 Battery condition of analyser	Section 4.1 (Teledyne)	Between 6 - 8 on the 25% scale	OK
2 Calibration against air of gas analyser	Section 3.4.1 (Teledyne)	20.80%	Nil Adjust
3 Aspirator filter condition		Moisten, replace when gluggy	OK
4 Electrolyser hydrogen gas sample reading		Less than 1 %	0.01
Electrical Cabinet Pressurisation System			
5 Wind sail switch operation	Section 8G(b) (Electrolyser Corp)		OK
6 Purge time delay relay operation	Section 7B(ii) (Electrolyser Corp)	Greater than 60 seconds	60
7 Air vent holes, rear of electrical cabinet unobstructed			Clear
8 Exterior air intake vent unobstructed			Cleaned
9 Lubrication of pressurising fan		4 drops of oil per lubricating point	N/A Nauru
10 Air filter		Clean and replace as necessary	replaced
Control Systems			
11 High pressure cut-off switch	Section 8G(a) (Electrolyser Corp)	100 ± 3 psi	98
12 Compressor start switch (ZSH6)	Section 7D(iii) (Electrolyser Corp)		OK

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

13 Compressor stop switch (ZSL6)	Section 7B(iii) (Electrolyser Corp)		OK
14 Compressor stop switch (ZSLL6)	Section 7B(iii) (Electrolyser Corp)		OK
15 Operating current	Section 7B (Electrolyser Corp)	250 amps	250
16 Idle current	Section 7B (Electrolyser Corp)	30 amps	30

Water System

17 Demineralizing cartridge colour	Section 8F (Electrolyser Corp)	Change if showing colour change (black > brown)	OK
18 Deionising resin		Change if above test shows a colour change	OK
19 Water seal	MEI 4.4001	Clean	Cleaned
20 Water seal overflow pipe height	MEI 4.4001 par 18	280mm	Set 280mm
21 Water tubing - 1/4" dia		Check condition for deterioration and replace as necessary	OK

Electrolytic Cells

22 Cell condition			Fair
23 Vent tube condition			Good
24 Electrolyte leaks			Nil
25 Oxygen contamination check of each cell	Cell 1	Less than 1%	0.02
	Cell 2		0.02
	Cell 3		0.03
	Cell 4		0.04

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

	Cell5		0.04
26 Specific gravity of each cell	Cell 1		1285
	Cell 2		1290
	Cell 3	Greater than 1270	1290
	Cell 4		1280
	Cell 5		1290
27 Hydrogen vent pipe exit		Check for obstructions and remove	clear
28 Oxygen vent pipe exit		Check for obstructions and remove	clear
Compressor			
29 Compressor		Complete overhaul every maintenance visit	Overhauled
30 Compressor valve plate		Complete overhaul every maintenance visit	Overhauled
31 Coalescing filter		Change every maintenance visit	Changed
32 Compressor oil		Change every maintenance visit	Changed
33 Pumpdown test		Valve V1 in vent position	1min @ 90psi
Moisture			
34 Storage cylinder moisture vented		Every maintenance visit	200ml
General			
35	Cleaning of electrolyser		cleaned
36	Cleaning of 'H' van		Observers

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

Leak Tests

37 Low pressure leak test between cells and gasholder	No greater than 2.5cms indicated by inlet manometer	Nil
38 Low pressure leak between gasholder and compressor inlet valve	No greater than 2.5cms indicated by gasholder position	Nil

Manometer

39 Inlet manometer fluid level	Level not less than + 1.0cms	OK
40 Outlet manometer fluid level	Level not less than + 1.0cms	OK
39 Gas tubes - 3/8" dia	Check condition for deterioration	OK
41 Manometer tube exits	Check that they are not obstructed	clear

Safety

42 Safety signs prominently displayed		Faded
43 Drench shower operates satisfactorily (water, temperature, pressure etc)		OK
44 KOH neutralising fluid	Sufficient acetic acid available	Purchased locally

REMOTE BALLOON LAUNCHER

Visual Inspection

1 Operation of sliding door	OK
2 Operation of door catch (inside/outside)	OK

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

3	Tension of rubber curtains	OK
4	Gas hose condition	Good
5	Earth system condition	OK

Safety

6	Safety signs prominently displayed	OK
---	------------------------------------	----

Remote Launch Mechanism Enclosure

7	Water sprays operate satisfactorily	OK
8	Light in enclosure illuminates	OK
9	Flashing light and audible alarm operates satisfactorily	OK
10	Blower fan operates satisfactorily	OK
11	Balloon release mechanism and cable not obstructed and operates satisfactorily	OK

Leak Tests

12	Balloon fill valve	RBL Technical Manual part 7 section 5.1	Determine increase in pressure after 60 minutes	Nil
13	Hydrogen pipeline and fittings	RBL Technical Manual part 7 section 5.3	Check pipes and fittings after opening balloon fill valve for 20 seconds	OK

Regulator

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

14	Regulator gas flow rate	RBL Technical Manual part 7 section 5.2	100kPa	set 102Kpa
----	-------------------------	---	--------	------------

Earthing System

15	Electrical supply earth resistance	RBL Technical Manual part 7 section 5.4		OK
----	---------------------------------------	---	--	----

16	Lightning earth resistance	RBL Technical Manual part 7 section 5.5		OK
----	-------------------------------	---	--	----

Bung Inserter

17	Check operation of bung inserter	Lubricate all moving components with synthetic lubricant containing PTFE		serviced
----	-------------------------------------	---	--	----------

Other Comments

Located gas leak from storage cylinder to gas holder, Non return valve leaking. Serviced the valve but some leakage still persists. Should be replaced at next visit.

PERIODIC MAINTENANCE ACTION - USD_oE ARMS SITES

Equipment Spares Re-Order

Non return Valve

Resin deionising

Officer : Troy Culgan

Date : 25 Sept 05

Station : Nauru